



Republic of the Philippines
BUTUAN CITY WATER DISTRICT
 Gov. Jose A. Rosales Ave., Butuan City



MAJOR PROJECTS from January to December 2019
 Engineering Department

Water Supply Improvement/Development Projects						
NAME OF PROJECTS	POW Cost	Source of Funds	Date of Implementation	Target Date of Completion	Number Of Days	Remarks
Expansion Of Lines						
1) Brgy. Pianing, Butuan City	370,464.00	Admin	February 25, 2019	March 15, 2019	15 Days	Completed
2) San Vicente to Brgy. Bit-Os, Butuan City	2,410,050.00	Admin	July 15, 2019	September 27, 2019	55 Days	Completed
Requested Lines 50 mm Ø						
1) Brgy. Pianing	43,035.00	Admin	March 14, 2019	March 20, 2019	5 Days	Completed
2) Brgy. Bobon	130,265.00	Admin	July 3, 2019	July 9, 2019	5 Days	Completed
3) Brgy. Anticala	333,157.00	Admin	September 17, 2019	October 8, 2019	16 Days	Completed
4) Kasilak, Brgy. Bading	144,045.00	Admin	September 24, 2019	September 30, 2019	5 Days	Completed
5) Brgy. Bancasi, (Supply to Army Artillery)	138,794.00	Admin	October 17, 2019	October 29, 2019	9 Days	Completed
6) Pk. 6, Brgy. Taligaman	145,504.00	Admin	November 4, 2019	November 14, 2019	9 Days	Completed
7) DONHAI, Brgy. Doongan	98,534.00	Admin	November 4, 2019	November 14, 2019	9 Days	Completed
8) Pk. 6 & 7 Brgy. Cabcabon	205,684.00	Admin	December 16, 2019	January 3, 2020	15 Days	Completed
NAME OF PROJECTS						
	POW Cost	Source of Funds	Date of Implementation	Target Date of Completion	Number Of Days	Remarks
1) Proposed Perimeter Fence for 1,000 cu.m. Ground Reservoir (Brgy. Bit-os)	4,700,000.00	Admin	December 3, 2018	July 12, 2019	222 CD	Completed (All civil works are finished, only electrical works remain)
2) Proposed Installation of Ground reservoir (Brgy. Bit-os)	7,500,000.00	Private Contactor	---	---	---	Completed
3) Proposed Perimeter Fence and Supply Line (Brgy. Bon-bon)	1,654,271.00	Admin	September 2, 2019	November 22, 2019	60 CD	Completed

Prepared By:


GERMANICO P. PACTOL, C.E.
 OIC-Engineering & PAMD

Approved By:


ANSELMO L. SANG TIAN, CE
 General Manager